



Year

BACKFLOW PREVENTER TEST REPORT

Account #

Faxed number of pages.

PAGE _____ OF _____

Device Last Tested>

Property Occupant <input type="checkbox"/>		Contact Person	
Property Address		City	State
Office Phone No.		Fax	Zip
Property Contact Co <input type="checkbox"/>	Contact Person		
Mailing Address	City	State	
Office Phone No.	Fax	Zip	
E-Mail Address			
Manufacturer & Model <input type="checkbox"/>		Other I.D. No.	
Verify Serial Number <input type="checkbox"/>	Size of Device <input type="checkbox"/>	Type of Device <input type="checkbox"/>	
Application & Location <input type="checkbox"/>			

On Double Check Valves a "Direction of Flow" test method is preferred. At most a 2 pound backpressure test (Increasing Method) may be used. Record all psid readings to the first decimal point and round DOWN to the nearest 1/10th...or to 1/4" for Sight Tube Testing.

Format for date entries > mm - dd - yy		Fire System Downstream Static Gauge Pressure Before Testing Fire Device PSI	
First Test Date	- -	Pass <input type="checkbox"/> Fail <input type="checkbox"/>	Time of Test ____:____ AM <input type="checkbox"/> PM <input type="checkbox"/> Supply Line Static PSI
Test Gauge Make	Model	Serial	Last Annual Certification
#1 Shutoff C <input type="checkbox"/> L <input type="checkbox"/> N/A <input type="checkbox"/>	Double Check (dcv_dcdf) or Reduced Pressure Assembly (rpz_rpdf)		Vacuum Breaker (pvb) or (svb)
#2 Shutoff C <input type="checkbox"/> L <input type="checkbox"/> N/A <input type="checkbox"/>	#1 Check C <input type="checkbox"/> L <input type="checkbox"/>	#2 Check C <input type="checkbox"/> L <input type="checkbox"/>	Relief O <input type="checkbox"/> M <input type="checkbox"/>
Check Valve Backpressure (BP) Test >>	BP PSID .	BP PSID .	Drip Test PSID .
Check Valve "Direction of Flow (DOF) Test >>>	DOF PSID .	DOF PSID .	Relief Full Open Test P <input type="checkbox"/> <input type="checkbox"/>
X	1047 rpdf_1048 dcdf		Device returned to service - Valves On <input type="checkbox"/>
	Bypass Check dof psid		Device removed from service - Valves Off <input type="checkbox"/>
^ Tester's Signature only for "Failed First test"		NFPA25 Fire System Main Drain Test Performed to verify all valves are left open <input type="checkbox"/>	
(A Fire Protection Permit may be required for installations on fire systems.)		Fire Permit Number >	
(A Plumbing Permit is required for all Installations AND Permanent Removals.)		Plumbing Permit Number >	
Tester's Repairs/Notes:		Device Existing <input type="checkbox"/>	
		Device Removed <input type="checkbox"/>	
		Installation - New <input type="checkbox"/>	
		Installation - Relocation <input type="checkbox"/>	
Serial Number Of The Old Device That Was Replaced >>>		Installation - Replacement <input type="checkbox"/>	

Fill in the Second Test section only if repairs were needed after a Failed First Test * Only one device per test form.*****

Second Test Date		- -		Pass <input type="checkbox"/> Fail <input type="checkbox"/>	Time of Test ____:____ AM <input type="checkbox"/> PM <input type="checkbox"/> Supply Line Static PSI
Test Gauge Make	Model	Serial	Last Annual Certification		
#1 Shutoff C <input type="checkbox"/> L <input type="checkbox"/> N/A <input type="checkbox"/>	Double Check (dcv_dcdf) or Reduced Pressure Assembly (rpz_rpdf)		Vacuum Breaker (pvb) or (svb)		
#2 Shutoff C <input type="checkbox"/> L <input type="checkbox"/> N/A <input type="checkbox"/>	#1 Check C <input type="checkbox"/> L <input type="checkbox"/>	#2 Check C <input type="checkbox"/> L <input type="checkbox"/>	Relief O <input type="checkbox"/> M <input type="checkbox"/>		
Check Valve Backpressure (BP) Test >>	BP PSID .	BP PSID .	Drip Test PSID .		
Check Valve "Direction of Flow (DOF) Test >>>	DOF PSID .	DOF PSID .	Relief Full Open Test P <input type="checkbox"/> <input type="checkbox"/>		
r:071508	1047 rpdf_1048 dcdf		Device returned to service - Valves On <input type="checkbox"/>		
Test gauges must be certified annually.	Bypass Check dof psid		Device removed from service - Valves Off <input type="checkbox"/>		
Mailing labels are acceptable for Tester and Gauge information.		NFPA25 Fire System Main Drain Test Performed to verify all valves are left open <input type="checkbox"/>			
Testing Company		Phone			
Address		City	State	Zip	
Tester's Name		Tester Signature			
Backflow Cert #		MI Plumbing License #		Plumbing Contractor Lic #	

Affirmation: ASSE listed assemblies were tested per the required ASSE 5000 standards. The above results were true at the time of testing.